


Tacoma Transportation Commission

Tacoma/Pierce County HOV Program

Gaius Sanoy, PE WSDOT Project Engineer October 17, 2018



- I-5: M Street to Portland Avenue HOV
- I-5: Portland Avenue to Port of Tacoma Road Northbound HOV
- I-5/SR 16: Realignment and Connections
- I-5: Portland Avenue to Port of Tacoma Road Southbound HOV

Complete Fall 2018 Complete Fall 2018 Complete 2019 Begins early 2019



I-5 - M Street to Portland Avenue HOV



2014



August 2018



I-5 - M Street to Portland Avenue HOV



 McKinley Way/ East D St. overpass expected completion Fall 2018



I-5/SR16: Realignment and HOV Connections



- Design-build project
- Builds direct HOV connections
- Construction began Feb. 2017
- Estimated completion early 2019.

I-5/SR16: Realignment and HOV Connections



- Crews
 currently
 building
 southbound I-5
 alignment
- SR 16 and I-5HOVconnections

I-5 Portland Ave to Port of Tacoma Rd Northbound HOV



 New northbound I-5 bridge opened to all traffic May 2018


I-5: Portland Ave to Port of Tacoma Road Southbound HOV



- New southbound I-5 Bridge
- New L St. Bridge
- Portland Avenue Sidewalk Improvements
- Construction begins early 2019
- Final lane configuration with HOV lanes open by end of 2021.

I-5: Portland Ave to Port of Tacoma Road Southbound HOV


Portland Avenue Improvements





I-5: Portland Ave to Port of Tacoma Road Southbound HOV

Portland Avenue Improvements







Questions?

Puget Sound Gateway Program SR 167 Completion Project

Tacoma Transportation Commission October 17, 2018

THOMAS SLIMAK, PE


SR 167 ASSISTANT PROJECT MANAGER




Agenda

- SR 167 Completion Phase 1 Overview
- SR 167 Construction Staging Overview
- SR 167 Active Transportation Components Overview
- Next Steps


SR 167 Completion Phase 1




SR 167 Construction Stages




SR 167 Timeline




SR 167 Completion Project - Shared Use Path Concepts



SR 167 Completion Project - Shared Use Path Concepts



SR 167 Completion Project - Shared Use Path Concepts



SR 167 Next Steps

- Kickoff the SR 167 Bike/Ped Subcommittee in December
- Continue dialog with Tacoma regarding active transportation opportunities along SR 509
- Continue right of way acquisition process
- Complete NEPA Re-Evaluation December 2018
- Increase coordination with Sound Transit regarding Tacoma Dome Link Extension
- Develop Stage 1A 30% design and design approval late 2018
- Continue coordination with Fife regarding the Interurban Trail design and construction
- Issue Stage 1A Request for Qualifications October 25, 2018
- Issue Stage 1A Request for Proposals February 28, 2019
- Issue Stage 1A Notice to Proceed to Design-Builder July 2019
- Accepting clean fill dirt



More information:

Steve Fuchs, PE SR 167 Project Manager (360) 357-2623 FuchsS@wsdot.wa.gov


Thomas Slimak, PE SR 167 Assistant Project Manager (360) 357-2694 SlimakT@wsdot.wa.gov






BUS RAPID TRANSIT TACOMA TO SPANAWAY

TACOMA TRANSPORTATION COMMISSION OCTOBER 17, 2018







ADDITIONAL TRAFFIC ANALYSIS

Corridor Analysis

- PM Synchro analysis of intersections
- Vissim for 46th to 72nd Street
- Existing Vissim for 108th to 112th
- Will evaluate:
 - Weaving/merging (transition zones)
 - Operations across 512 interchange
 - BRT vehicle stopping in curbside lane
 - Signal phasing, TSP, and queue-jumps
 - Impact of added U-turns (median lane segments)
 - o Impact of added pedestrian crossing distance



ADDITIONAL TRAFFIC ANALYSIS

Tacoma Dome Station Routing

- Routing options
 - Clockwise loop of Puyallup/G/26th
 - In and Out on 26th Street
- AM/PM Synchro analysis of all 11 signalized intersections (existing and future year)
- Possible follow-up with Vissim analysis

LANE CONFIGURATION

Decisions needed for NEPA analysis:

- TDS Routing
- Curbside vs. Hybrid Alternative








CURBSIDE ALTERNATIVE

BRT in Mixed Traffic

- 9.9 miles
- \$5.1M per mile

BRT in BAT Lane

- 4.5 miles
- \$14.0M per mile





HYBRID ALTERNATIVE

BRT in Mixed Traffic

- 9.8 miles
- \$6.6M per mile

BRT in BAT Lane

- 1.0 miles
- \$14.0M per mile

BRT in Exclusive Lane

- 3.6 miles
- \$11.8M per mile





EVALUATION



	Current 2018	No Build 2040	Curbside 2040	Hybrid 2040
Daily Ridership	3,500	3,883	6,700 (73%)	7,064 (84%)
Travel Time: Spanaway to TDS	63 min	63 min	43 min (32%)	41 min (35%)
Travel Time: Spanaway to Downtown	62 min	62 min	55 min (11%)	53 min (15%)
Number of Stops/Stations (Pairs)	65	65	32	32
Capital Cost	N/A	\$0M	\$150M	\$150M





LANE CONFIGURATION

Decisions process:

- Use results from additional traffic analysis
- Partner agency meetings
- TAC review
- City & County Council Updates
- Pierce Transit Board decision














205,188 IMPRESSIONS in Spanish



REACHED
20,242
PEOPLE
through











informational website











LET'S GET MOVING

DON'T wait. Learn about BRT (Bus Rapid Transit) today – A reliable, comfortable, NEW transit option coming to the area.





PROJECT SCHEDULE



		20	2017		2018			2019			2020			2021				2022						
Task	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Public Outreach																								
Existing and Future Conditions																								
Purpose Project & Need																								
Mode Evaluation & Service Plan																								
Alternatives Development & Critical Issues Report																								
Select Locally Preferred Alternative												SSGA	Requ	est										
Small Starts Rating, SSGA Request, and FTA Reviews																								
NEPA/SEPA Analysis and Documentation						mall S																		
Preliminary Engineering and Final Design					-	Subm	ittal																	
Construction																								⊘



