

Setting a New Standard for Economic Inclusion for District Businesses and Workers in the Construction of the New Nationals Ballpark

A Report to the DC Sports & Entertainment Commission
Matthew Cutts, Chairman
Erik Moses, CEO
Courtland Cox, Director of LSDBE Development

Submitted by



Table of Contents

Executive Summary	Page 3
LSDBE Participation Summary	Page 7
DC Resident Employment Summary	Page 10
APPENDIX	
#1: LSDBE Final Report	Page 13
#2: LSDBE Participation by Ward	Page 24
#3: DOES Compliance Final Report	Page 31
#4: DC Workforce Hours Final Report	Page 34

Executive Summary

The following business and economic development report measures the District Government's mandated procurement and workforce programs for Certified Business Enterprises (CBE), formerly known as Local, Small, and Disadvantaged Business Enterprises (LSDBE) and District residents in the design and construction of the Nationals Ballpark. The final report measures results in the following areas:

- LSDBE participation in the design and construction of the ballpark including total dollars spent with LSDBE firms by each discipline in the design phase and each division in the construction phase.
- The total numbers of apprenticeships and new hires.
- The total numbers of District residents hired under the Department of Employment Services First Source Agreement.
- The total number of DC resident apprentices hired during construction.
- The total number of hours worked by the DC resident apprentices.

Detailed results of the LSDBE and workforce participation are contained in this report. The verifiable data cited in these reports was provided by Clark/Hunt/Smoot, a Joint Venture, Design Build Contractor. For LSDBE involvement, the payment amounts include executed contracts and purchase orders with LSDBEs and final payments to LSDBEs as verified through internal accounting reports of direct payments issued to prime subcontractors and vendors. Lower tier subcontractor payments were verified in writing by the prime subcontractors and in some instances, by notarized confirmations of payment by lower tier subcontractors. The workforce data was derived from Certified Payroll Reports and First Source Compliance Reports submitted by subcontractors.

Here is a summary of the results.

- 1. LSDBE Participation: Of the \$396M baseline value of the work, \$205M was paid to LSDBE firms for **51.87%** LSDBE participation.
- 2. DC Workforce Participation: Of all hours worked on the project, 34% of the hours were performed by DC residents.
 - a. New Hires: Of the 1,963 new workers hired for the construction project, 991 of the new hires were DC residents for **50.5%**.
 - b. New Apprentices: **85.2**% of the new apprentices at the construction project were DC residents.
 - c. Apprentice to Journeyman Ratio: 19% of the hours performed on the project were attributed to apprentices.
 - d. Hours Worked by DC Journeyman: **26%** of the hours performed by journey workers were attributed to DC residents.

e. Hours Worked by DC Apprentices: 69% of the hours performed by apprentices were attributed to DC residents.

The unprecedented levels of local business and workforce participation experienced during the construction of the Nationals Ballpark can be attributed to numerous factors. First, there were clearly defined participation goals by the Mayor and Council of the District of Columbia that established contractual compliance at all levels of the design build project from the design phase through project completion. The Council increased the required CBE participation from the usual 35% to 50%. In the area of workforce participation, the Project Labor Agreement (PLA) expanded the usual First Source requirements for District resident participation on any construction project. The PLA signed by former Mayor Anthony Williams required that District residents (a) perform 50% of all journey worker and apprentice hours and (b) represent 100% of all new apprentices hired for the construction of the ballpark.

Then, there was strong leadership from the DC Sports and Entertainment Commission (DCSEC) to ensure compliance. The leadership of DCSEC, including then Chairman Mark Tuhoey, and former CEO Allen Lew, established contractual sanctions and incentives for compliance by the Design Build Contractor, Clark/Hunt/Smoot (C/H/S). The incentives included a financial bonus for achieving the participation requirements. Beyond incentives, however, there was the strong and constant presence of Courtland Cox, DCSEC's Director of LSDBE Development, to make sure that commitments to local businesses and residents were fulfilled by subcontractors and vendors alike; that promises made became promises kept. Changes in leadership at DCSEC, with Mathew Cutts as Chairman and Greg O'Dell and Erik Moses as Executive Directors, did not diminish the commitment to achieving the aggressive participation goals for the project.

Throughout the construction project, there was a high degree of cooperation between the DCSEC and its Design Build contractor. Clark/Hunt/Smoot dedicated a team of experienced professionals full-time to the CBE and workforce participation programs. Under the leadership of Gregory Colevas from Clark Construction and Mark Cain from Smoot Construction who provided executive management on behalf of the joint venture; the team consisted of:

- 1. Chrystal Stowe from Smoot who chaired the internal working group that focused on CBE and workforce participation;
- 2. Tom Kenton from Clark Construction who managed CBE participation during procurement and represented the joint venture on the PLA Task Force;
- Wesley Stith of Clark Construction who was responsible for involving CBEs in the early bid packages;
- 4. Alice Patterson, formerly of Clark Construction, who was instrumental in recruiting certified businesses and DC residents for the project; and,
- Spencer Fisher, formerly with Regional Contracting Services, who was responsible for tracking the dollars awarded to LSDBEs and the hours worked by District residents.

In addition, Matt Haas and Margaret Lucey from Clark Construction contributed to the success of the CBE and Workforce programs by ensuring that subcontractors complied with contractual commitments for inclusion.

The team met monthly, and sometimes weekly, with staff members from the Sports Commission, Department of Small and Local Business Development, and Department of Employment Services to review progress towards achieving the aggressive local business and workforce objectives. Issues were discussed openly and resolutions were developed with consensus. Both the transparency of the process and the constant flow of communications contributed to the successful outcome with more than \$200 million being paid to certified businesses for building the ballpark and with 50% of the new construction workers at the ballpark being District residents.

The Clark/Hunt/Smoot team worked closely with a group of stakeholders from the public and non-profit sectors that was instrumental in making CBE and workforce participation a success. Stakeholders included Councilmember Kwame Brown, Chair of the Economic Development Committee of the Council of the District of Columbia; Erik Moses, then Director of the Department of Small and Local Business Development (DSLBD) and Kimberly Smith, Business Development Specialist with DSLBD; Susan Gilbert, Carlton Morrison and Lewis Brown of the Department of Employment Services; and representatives of Workforce Development Organizations such as DC Appleseed, Goodwill Industries, Earth Conservation Corps, Covenant House and others. The group held monthly meetings with Clark/Hunt/Smoot to make sure that economic inclusion by District businesses and workers remained a high priority from demolition through ballpark completion.

As a result of these efforts, the DC Workforce Participation program achieved significant results for new hires and new apprentices under the District's First Source Agreement. However, there were some challenges in meeting requirements of the Project Labor Agreement (PLA). For instance, the PLA required that 100% of the new apprentices must be DC residents; First Source has a 50% requirement. Despite the conflicting requirements, most subcontractors made good faith efforts to comply with the workforce goals.

- Most subcontractors of all tiers followed the prescribed hiring procedures for requesting DC apprentices and journey workers from the unions first and then the Department of Employment Services (DOES). Some subcontractors encountered, however, insufficient numbers of journey workers and apprentices residing in the District of Columbia to meet their labor requirements.
- 2. Because the recruiting and hiring process was directed towards the trade unions and DOES, there was limited involvement by subcontractors with local workforce development organizations, a traditional source of local workers. Some organizations made referrals of DC residents for apprenticeships resulting in limited placements, but more communication and coordination was needed between the workforce organizations and the trade unions regarding journey workers.

- Limited availability of journey level District workers for the ballpark project was exacerbated by competition in the region for skilled construction workers at other major construction projects such as the Wilson Bridge and National Harbor projects.
- 4. The workforce goals were aggressive and set high without real data on the construction workforce available in the District. During construction, many subcontractors were frustrated by the lack of sufficient journey workers residing in the District of Columbia to fulfill the workforce goals. The shortage of DC-resident workers was most evident in the licensed trades such as electric, sheet metal, and steel.

Workforce data from the ballpark submitted to the Department of Employment Services presents a strong case for developing a local construction workforce as soon as possible if adequate skilled manpower is to be available for future major construction and development projects in the District.

There are many lessons to be learned regarding local business and workforce participation from the ballpark construction project, but it is important to place the lessons within the context of the overall program objective.

The Ballpark LSDBE program was the first effort by the District to measure and quantify participation on a trade by trade basis. This approach provided clear evidence rather than anecdotal information about wide disparities in the size, scope and scale of certified businesses in such trades as steel erection, concrete and foundations, mechanical and electrical, trades which represented the highest contract values for the ballpark project. Through joint ventures, mentoring relationships and other strategic partnerships, some progress was made in these under-represented trades, but much more needs to be done to expand capacity of local businesses.

In addition, the ballpark was the first attempt by the District to require that District residents work a significant number of the hours on a public project. This was a major expansion of the First Source program beyond simply counting the number of workers on the project. Although these requirements proved to be particularly challenging, it was a worthwhile attempt at bridging the historic disproportion that exists between hours worked and wages earned by DC residents.

This report summarizes information gathered from numerous reports including the LSDBE Final Report, DOES Compliance Final Report, and DC Resident Hours Worked Report. Copies of these reports may be found in the Appendix section.

LSDBE Participation Summary

The Ballpark Omnibus Act requires that at least 50% of each major phase of development and construction of the ballpark shall go to local, small disadvantaged business enterprises (LSDBEs). Based on the total payments received by certified businesses, the Ballpark Project achieved 51.87% LSDBE participation. The final results are summarized below. A detailed report may be found in Appendix 1.

Anticipated Ballpark Construction Cost: \$396,181,138

Anticipated LSDBE Participation: \$198,090,569

LSDBE Goal: 50%

Total Dollars Paid to LSDBEs as of 9/18/08 \$202,157,528 Due to LSDBEs at Final Payment \$3,356,270

TOTAL \$205,513,798

51.87%

Nearly 100 LSDBE firms, including four joint ventures, provided vital services to the construction of the ballpark.

A.V. Smoot LLC Construction Management &

AMT Technology

Anderson/Urban Services, JV

Answer Staffing Services Inc.

Apartment Zero

Continental Associates
Continental Construction
Crane Rental Company

Arent Fox Kitner, LLP CTI / DC

Atlas Manufacturing, Inc. Curtis Equipment

Atlas Manufacturing/S&R JV Delon Hampton & Associates

Bennu Enterprises Devroux & Purnell

Blueboy Blue Printing Inc. DH Lloyd & Associates

Bowie Gridley District Chronical

Capital Carpet & Furniture District Safety Products
Capitol Hill Cleaning Dixon's Pest Control
CC Johnson DocSav Industries

Century General Docsav industries

Century General Dozier Technologies

City General Dynamic Concepts

Columbia Woodworking, Inc. Ejays Environmental Services

Configuration Events By Worrell

F & L Construction

F & L/Wrecking Corporation Focus Contracting, LLC Ft. Myer Construction G & C Service & Supply Co

Galliher & Hughley

Garcia's Handyman Services

Gelberg Signs Harriott Contracting

Harriott-Thompson Enterprises

Heritage Technology Hurricane Construction

Ideal Electric

Imagine Photography J & T Construction

JCMCS

Jordan Springs JVP Engineers KTLH Engineers

Kalos

Kappatal Konceptions Ladder & Things Lakota/NCF M&M Appliances Mahogany Inc. Maryn Consulting Maurice Electrical

MB Staffing Services LLC MDM Office Systems, Inc. Metropolitan Fire Sprinkler Molecular Systems Inc.

Mr. Carpet Cleaner & General

Maintenance MVP Service NVS Construction O'Donnell Construction

Parkinson Construction Company

Peter Liu Associates

Polysonics

Prince Construction Co. RBK Landscaping

Regional Contracting Services

ReStl Engineering Roberson Design

Rodgers Brothers Service

Service Max

Session Law Firm, P.C. Sim-G Technologies Standard Office Supplies Star Office Supplies The Embroidery Store The Glynn Group Thomas L. Brown

Titus, LLC Trinity Elevator

Trusted Solutions Group TSC/TE/JV (Truland-Titus JV)

Union Waterproofing

United General Contractors Inc.

Utley Mechanical LLC

W.S. Jenks

Warfield & Sanford

The firms listed above are located in every ward in the District of Columbia; however, the majority of the participation based on contract values was in Ward 5. The participation by ward is summarized below; details may be found in the report contained in Appendix 2.

WARD	TOTAL CONTRACT VALUES
1	\$7.6M
2	\$13.6M
3	\$8.3M
4	\$31.5M
5	\$75.6M
6	\$22.8 M
7	\$1.1M
8	\$44.7M
TOTAL	\$205.5M

DC Resident Employment Summary

The Ballpark Project set new standards for participation by District residents in the employment opportunities associated with designing and building a major league ballpark; standards that extended over and above the traditional requirements of First Source. A Project Labor Agreement (PLA) negotiated by DC government and the labor unions was designed to enhance the employment and apprenticeship opportunities for District residents and the PLA set ambitious goals for local workforce participation. All subcontractors, regardless of tier, were required to make good faith effort to achieve the following workforce goals:

- 51% of all new hires must be DC residents per the Department of Employment Services First Source Agreement.
- 25% of all hours worked must be worked by apprentices per the 3:1 ratio of journeymen to apprentices requirement of Department of Employment Services First Source Agreement.
- 100% of all newly hired apprentices must the DC residents per the Project Labor Agreement.
- 50% of all journey level hours must be worked by DC residents per the Project Labor Agreement
- 50% of all apprentice hours must be worked by DC residents per the Project Labor Agreement.

The results for local workforce participation are summarized below; details may be found in Appendix 3.

Total New Hires: 1,963

Total DC Resident New Hires: 991

Goal: 51% Achieved: 50.5%

Total Hours Worked: 2,171,782

Total Hours Worked by Apprentices: 407,001

Goal: 3:1 (25% of the hours) Achieved: 19%

Total New Apprentices: 418

Number of DC Resident New Apprentices: 356

Goal: 100% Achieved: 85.2%

Total Journey Level Hours: 1,764,781

Total Hours Worked by DC Journeymen: 456,330

Goal: 50% Achieved: 26%

Total Apprentice Level Hours: 407,001

Total Hours Worked by DC Apprentices: 279,923

Goal: 50% Achieved: 69%

APPENDIX



Setting a New Standard for Economic Inclusion for District Businesses and Workers in the Construction of the New Nationals Ballpark

APPENDIX #1: LSDBE Final Report

Prime Contractors	LSDBE Subcontractors / Vendors / Suppliers	Description of Work	Pai	tual Amount d To LSDBE endors To Date	Actual Amoun Paid to LSDBE Subcontractor To Date	Due on Final
Clark/Hunt/Smoot, JV	Blueboy Blue Printing Inc.	Blueprinting	\$	125,496		
Clark/Hunt/Smoot, JV	Continental Associates	Event Planner	\$	6,808		
Clark/Hunt/Smoot, JV	Garcia's Handyman Services	Jobsite Office Buildout	\$	25,712		
Clark/Hunt/Smoot,	Standard Office Supplies	Office Supplies/Furniture	\$	69,802		
Clark/Hunt/Smoot, JV	The Embroidery Store	Logo Tee Shirts	\$	1,986		
Clark/Hunt/Smoot, JV	District Chronical	Newspaper Ads	\$	950		
Clark/Hunt/Smoot, JV	Titus,LLC	Electrical Jobsite Office	\$	20,067		
Clark/Hunt/Smoot, JV	Galliher & Hughley	Lumber	\$	1,570		
Clark/Hunt/Smoot, JV	Arent,Fox, Kintner,Plotkin	Legal Support	\$	58,543		
Clark/Hunt/Smoot, JV	Capital Carpet & Furniture	Furnishings	\$	6,000		
Clark/Hunt/Smoot, JV	MB Staffing Services LLC	Labor Support	\$	2,257		
Clark/Hunt/Smoot, JV	Answer Staffing Services Inc.	Labor Support	\$	1,214		
Clark/Hunt/Smoot, JV	F & L Construction	Dumpsters	\$	495,792		
Clark/Hunt/Smoot, JV	Crane Rental	Foundation	\$	4,715		
Clark/Hunt/Smoot, JV	Ejays Environmental Services	Portable Sani Johns	\$	8,223		
Clark/Hunt/Smoot, JV	DocSav Industries	Misc. Supplies	\$	644		
Clark/Hunt/Smoot, JV	Bennu Enterprises	Videotaping	\$	577		
Clark/Hunt/Smoot, JV	Imagine Photography	Jobsite Photos			\$ 19,74	0 \$ -
Clark/Hunt/Smoot, JV	Regional Contracting Services	Carpentry	\$	360,031		
Clark/Hunt/Smoot, JV	Regional Contracting Services	Board up Adjacent Properties			\$ 49,99	6 \$ -
Clark/Hunt/Smoot,	DH Lloyd & Associates	Pay Without Delay Program			\$ 5,95	
Clark/Hunt/Smoot, JV	Session Law Firm, P.C.	Legal Support	\$	45,000	, = =	

Clark/Hunt/Smoot,							
JV	Dixon's Pest Control	Pest Control			\$ 18,500	\$	
Clark/Hunt/Smoot, JV	Events By Worrell	Groundbreaking Event Planner	\$	67,740			
Clark/Hunt/Smoot, JV	Roberson Design	Newsletter (layout & printing)	\$	4,835			
Clark/Hunt/Smoot,			φ	4,033		_	
JV Clark/Hunt/Smoot,	W.S. Jenks	Temporary Fence			\$ 35,683	\$	10,241
JV	W.S. Jenks	Misc Work	\$	16,303			
Clark/Hunt/Smoot, JV	Ft. Myer Construction	Temporary Electric			\$ 91,320	\$	
Clark/Hunt/Smoot, JV	District Safety Products	Safety Supplies	\$	1,252			
Clark/Hunt/Smoot, JV	Atlas Manufacturing, Inc.	Precast Embed			\$ 4,100	\$	36,786
Clark/Hunt/Smoot, JV	Atlas Manufacturing, Inc.	Misc Work	\$	87,618			
Clark/Hunt/Smoot, JV	Blueboy Blue Printing Inc.	Printing Service	\$	6,149			
Clark/Hunt/Smoot, JV	K.T.L.H.	Engineers & Inspectors	\$	41,285			
Clark/Hunt/Smoot,		Office					
JV Clark/Hunt/Smoot,	Standard Office Supplies	Supplies/Furniture	\$	2,710			
JV Clark/Hunt/Smoot,	Configuration	Services	\$	2,642			
JV	Rodgers Brothers Service	Maintenance	\$	23			
Clark/Hunt/Smoot, JV	MVP Service	Security Consultant	\$	308,014			
Hanson Associates	None	Precast Embed Consultants					
0.0000000000000000000000000000000000000							
Greenhorn & O'Mara	None	Surveying					
Greenhorn & O'Mara	AMT (Surveying)	Surveying			\$ 4,804	\$	-
Greenhorne & O'Mara (N. Garage)	None	Topographic Survey					
HOK/Devroux & Purnell, JV		Architectural Services					
HOK/Devroux & Purnell, JV	Devroux & Purnell	Architectural Services			\$ 3,694,273	\$	_
HOK/Devroux & Purnell, JV	Polysonics	A/V & Sound Control			\$ 194,476	\$	
HOK/Devroux & Purnell, JV	Delon Hampton (civil)	Civil Design			\$ 1,125,445	\$	
HOK/Devroux & Purnell, JV	Thomas L. Brown (geotech)	Geotech Analysis			\$ 85,435	\$	
HOK/Devroux & Purnell, JV	Bowie Gridley (graphic design)	Graphics Design			\$ 883,056	\$	-

HOK/Devroux &	Peter Liu Assoc.			ĺ		
Purnell, JV	(landscape design)	Landscape Design	\$	184,880	\$	_
HOK/Devroux &	ME/JVP/SimG JV	g.	Ť	101,000	<u> </u>	
Purnell, JV	Engineers (MEP Design)	MEP Design	\$	3,652,540	\$	-
HOK/Devroux &	ReStl Engineering			, ,		
Purnell, JV	(structural)	Structural Design	\$	3,581,524	\$	-
HOK/Devroux &		Surveying	·		·	
Purnell, JV	AMT (Surveying)	Consultants	\$	100,191	\$	-
HOK/Devroux &						
Purnell, JV	Blueboy Blueprinting	Printing Service	\$	9,246	\$	-
Desman (N.						
Garage)		Garage Architect				
	Delon Hampton &	Architectural				
Desman	Associates	Services	\$	57,675	\$	-
Dero Bikes		Bicycle Racks				
Bunting Graphics		Decorative Pylons				
Schnabel		Testing/Site				
Engineering		Monitor				
Schnabel	101100		•	0.4.04	•	
Engineering	JCMCS		\$	24,131	\$	-
Schnabel Engineering	CC Johnson		\$	31,132	\$	_
Linginicening	CC 30111S011		Ψ	31,132	Ψ	_
Horne Engineering		Consultant				
Tiorne Engineering		Consultant				
F & L/Wrecking	F & L/Wrecking					
Corporation	Corporation	Demolition	\$	2,180,532	\$	_
Corporation	Corporation	Demontion	Ψ	2,100,002	Ψ	
Anderson/Urban	Anderson/Urban					
Services, JV	Services, JV	Excavation	\$	24,446,183	\$	_
00:11000,01			<u> </u>	= 1, 1 10, 100		
		Deep Drainage				
Fort Myer	Fort Myer	System	\$	7,226,761	\$	-
Fort Myer (N.		Sandfilter for				\$
Garage)	Fort Myer	Garage	\$	113,545		12,616
Clark Foundations,		Pile Foundations /				
LLC		Sheeting				
Clark Foundations,						
LLC	J & T Construction	Concrete Piles	\$	2,207,420	\$	-
Clark Foundations,						
LLC	Galliher & Hughley	Lumber, Plywood	\$	318	\$	-
Clark Foundations,						
LLC	Crane Rental	Equipment	\$	295,957	\$	-
Clark Foundations,						
LLC	Atlas Manufacturing	Precast Embeds	\$	9,782	\$	-

Clark Foundations,	1					
LLC	Bennu Enterprise, Inc.	Videotaping	\$	885	\$	-
C;ark Foundations,	G & C Service & Supply				•	
LLC	Со	Equipment Rental	\$	7,259	\$	-
Clark Foundations,						
LLC	DocSav Industries	Supplies	\$	60,177	\$	-
Clark Foundations,	M/ O lasta	D. Taller O. conflor	•	0.400	Φ.	
LLC	W. S. Jenks	Building Supplies	\$	2,408	\$	-
John Vitale (N.		Site Utilities-Sand				
Garage)		Filter				
		Sanitary Lines,				
John Vitale	Hurricane Construction	Strom Drain	\$	43,612	\$	-
John Vitale	Kalos	Sand Filter Materials	\$	200,861	\$	-
John Vitale	DocSav	Materials				
Clark Foundations, LLC (N.Garage)		Piles & Sheeting & Shoring				
Clark Foundations,						
LLC	J&T Construction		\$	713,085	\$	-
Clark Foundations,	G & C Service & Supply		•	474	•	
LLC	Со		\$	174	\$	-
Clark Foundations, LLC	Blueboy Blue Printing Inc.		\$	4	\$	_
Clark Foundations,	bluebby blue Filliting Inc.		Ψ		Ψ	
LLC	Crane Rental		\$	79,312	\$	-
			-	-,-		
Anderson/Urban						
JV (N.Garage)		Earthwork	\$	1,309,845	\$	-
McDonnell, Stadium		Landscaping				
McDonnell	F&L Construction	Lanuscaping	\$	8,344	\$	_
WODOTHICH	T GE CONSTRUCTION		Ψ	0,044	Ψ	
Clark Concrete,						
LLC, Stadium		CIP Concrete				
Clark Concrete,						
LLC,	Prince PO	Furnish & Deliver	\$	5,384,121	\$	-
Clark Concrete,	Drings CC	Distribution, Placement, & Install	¢.	2 442 022	\$	
LLC,	Prince SC	,	\$	3,413,022	Φ	-
Clark Concrete, LLC,	CTI / DC (Unit Price PO)	Furnish Ready Mix Concrete	\$	8,891,386	\$	_
Clark Concrete,	(C117 20 (C111C1 1100 1 0)	Controlo	Ψ	0,001,000	Ψ	
LLC,	Crane Rental	Equipment Rental	\$	670,502	\$	-
Clark Concrete,	G & C Service & Supply					
LLC,	Со	Equipment Rental	\$	1,439,281	\$	0
Clark Concrete, LLC,	Hurricane Construction	CIP Aisle Steps	\$	424,935	\$	130,532
Clark Concrete,	Transcarie Construction	Finish Formwork	Ψ	724,333	Ψ	100,002
LLC,	Ladder & Things	Material	\$	605,762	\$	12,769
Clark Concrete,		CCC Trash				
LLC,	F&L Construction	Dumpster Removal	\$	142,751	\$	-

LLC	Clark Concrete,						
Clark Concrete Clar		Blueboy Blue Printing Inc.	Blueprinting	\$	14,400	\$	-
Clark Concrete, LLC (N. Garage) Sidley Precast Group Structural Precast Group Structural Precast Group Crane Rental Equipment Rental \$ 396,143 \$ Sidley Precast Group Atlas Manufacturing, Inc. Stud Work \$ 13,118 \$ Sidley Precast Group NVS Construction Joins Special Rappatal Konceptions Transportation Shockey Precast (N. Garage) Shockey Precast Trusted Solutions Group Universal Concrete Products Services Caulking of Precast Caulking of Precast Structural Precast Services Caulking of Precast Services Masonry Masonry Special Services Special Special Services Special Services Special Services Special Serv	Clark Concrete,		Plywood & Building				
Circle C	LLC,	DocSav	Supplies	\$	217,688	\$	-
Circle C							
Sidley Precast Group Crane Rental Equipment Rental \$ 396,143 \$ - 5			OID O				
Structural Precast Structural Precast Structural Precast Stodey Pr	LLC (N. Garage)		CIP Concrete				
Structural Precast Structural Precast Structural Precast Stodey Pr	Cidley Dresset						
Sidley Precast Group			Structural Precast				
Sidely Precast Group							
Atlas Manufacturing, Inc. Stud Work \$ 13,118 \$ - \$		Crane Rental	Equipment Rental	\$	396,143	\$	-
Sidley Precast Group		Ada Mar fact des les	01 1111	Φ.	40.440	Φ.	
NVS Construction Joints \$ 962,580 \$ - Sidley Precast Group Kappatal Konceptions Transportation \$ 489,454 \$ - Shockey Precast Rappatal Konceptions Transportation \$ 489,454 \$ - Shockey Precast Rappatal Konceptions Transportation \$ 489,454 \$ - Shockey Precast Rappatal Konceptions Trusted Solutions Group \$ 3,813,662 \$ - Shockey Precast Trusted Solutions Group \$ 3,813,662 \$ - Shockey Precast Precast	•	Atias Manufacturing, Inc.		\$	13,118	\$	-
Sidley Precast Group Kappatal Konceptions Transportation \$ 489,454 \$ - \$		NVS Construction		¢	062 580	¢	
Shockey Precast (N. Garage)		NV3 Construction	301113	Ψ	902,300	Ψ	
No. Garage Precast Shockey Precast Trusted Solutions Group Shockey Precast		Kappatal Konceptions	Transportation	\$	489,454	\$	-
No. Garage Precast Shockey Precast Trusted Solutions Group Shockey Precast							
Shockey Precast Trusted Solutions Group \$ 3,813,662 \$							
Universal Concrete Products Atlas Manufacturing/S&R Precast		Trusted Solutions Group		\$	3,813,662	\$	-
Precast	,			<u> </u>	, ,		
Universal Concrete	Universal Concrete		Architectural				
Products JV Precast Erector \$ 1,216,810 \$ 136,375 Universal Concrete Products Regional Contracting Services Caulking of Precast \$ 132,449 \$ 6,971 Parkinson Construction Co. Inc. Masonry \$ 10,611,025 \$ 558,474 Parkinson Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry \$ 510,534 \$ 56,726 Banker Steel Structural Steel \$ 5,123,577 \$ - Banker Steel Atlas Manufacturing, Inc. Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -	Products		Precast				
Universal Concrete Products							
Products			Precast Erector	\$	1,216,810	\$	136,375
Parkinson Construction Co. Inc. Masonry \$ 10,611,025 \$ 558,474 Parkinson Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry \$ 510,534 \$ 56,726 Banker Steel Structural Steel \$ 5,123,577 \$ - Banker Steel Atlas Manufacturing, Inc. Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -			O. Illian of Bassact	Φ.	100 110	Φ.	0.074
Construction Co. Inc. Masonry \$ 10,611,025 \$ 558,474 Parkinson Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry \$ 510,534 \$ 56,726 Banker Steel Structural Steel \$ 5,123,577 \$ - Banker Steel Atlas Manufacturing, Inc. Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -	Products	Services	Caulking of Precast	\$	132,449	D	6,971
Construction Co. Inc. Masonry \$ 10,611,025 \$ 558,474 Parkinson Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry \$ 510,534 \$ 56,726 Banker Steel Structural Steel \$ 5,123,577 \$ - Banker Steel Atlas Manufacturing, Inc. Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -	Dauliusau						
Inc. Masonry \$ 10,611,025 \$ 558,474							
Parkinson Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry Structural Steel Supply Structural Steel \$ 5,123,577 \$ - Banker Steel DocSav Steel \$ 5,123,577 \$ - Banker Steel Atlas Manufacturing, Inc. Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -	_		Masonry	\$	10,611,025	\$	558,474
Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry Banker Steel Structural Steel Supply Structural Steel \$ 5,123,577 \$ - Banker Steel DocSav Steel \$ 5,123,577 \$ - Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -					, ,		,
Construction Co. (N. Garage) Masonry \$ 510,534 \$ 56,726 Rugo Stone Masonry Banker Steel Structural Steel Supply Structural Steel \$ 5,123,577 \$ - Banker Steel DocSav Steel \$ 5,123,577 \$ - Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel \$ 37,844 \$ -	Parkinson						
Rugo Stone Banker Steel Banker Steel DocSav Structural Steel Supply Structural Supply Structural Steel Furnish & Install Metal Deck Banker Steel Glynn Group Banker Steel Glynn Group Banker Steel Crane Rental Cranes, Etc. Structural Steel Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 \$ -	Construction Co.						
Banker Steel Structural Steel Banker Steel Supply Structural Steel Banker Steel Steel Furnish & Install Metal Deck \$ 601,635 Field Paint Structural Steel \$ 920,527 Banker Steel Crane Rental Cranes, Etc. \$ 137,772 Bosworth Erectors Structural Steel Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 -	(N. Garage)		Masonry	\$	510,534	\$	56,726
Banker Steel Structural Steel Banker Steel Supply Structural Steel Banker Steel Steel Furnish & Install Metal Deck \$ 601,635 Field Paint Structural Steel \$ 920,527 Banker Steel Crane Rental Cranes, Etc. \$ 137,772 Bosworth Erectors Structural Steel Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 -	Day of a second		84				
Banker Steel DocSav Steel \$ 5,123,577 \$ - Furnish & Install Metal Dock \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Co. Structural Steel Structural Steel \$ 37,844 \$ -	Rugo Stone		Masonry				
Banker Steel DocSav Steel \$ 5,123,577 \$ - Furnish & Install Metal Dock \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Co. Structural Steel Structural Steel \$ 37,844 \$ -	Ranker Steel		Structural Steel				
Banker Steel DocSav Steel \$ 5,123,577 \$ - Furnish & Install Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Co. Structural Steel Structural Steel \$ 37,844 \$ -	Dalikei Oteel						
Banker Steel Atlas Manufacturing, Inc. Metal Deck \$ 601,635 \$ - Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Co. Structural Steel \$ 37,844 \$ -	Banker Steel	DocSav		\$	5,123,577	\$	-
Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 \$ -			Furnish & Install				
Banker Steel Glynn Group Steel \$ 920,527 \$ - Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Structural Steel Structural Steel \$ 37,844 \$ -	Banker Steel	Atlas Manufacturing, Inc.		\$	601,635	\$	-
Banker Steel Crane Rental Cranes, Etc. \$ 137,772 \$ - Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 \$ -	Ponker Steel	Chunn Croun		¢	020 527	φ	
Bosworth Erectors Structural Steel Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 \$ -		•					-
Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 \$ -	Dalinei Sieel	Ciane Nenial	Oranics, Etc.	φ	131,112	φ	-
Bosworth Erectors Crane Rental Co. Equipment Rental \$ 37,844 \$ -	Bosworth Erectors		Structural Steel				
		Crane Rental Co.		\$	37.844	\$	-
					· ·		-

Bosworth Erectors	Jordan Springs	Drinking Water	\$	268	\$	-
		Subroof/Metal				
AIW, Inc.		Stairs				
AIW, Inc.	Continental Construction	Material Supply & Labor	\$	3,867,460	\$	_
AIVV, IIIC.	+ 6 6	Labor	Ψ	3,007,400	Ψ	
Staging Concepts	To Be Determined	Handrails				
Staging Concepts Staging Concepts	Regional Contracting	Insulation	\$	2,410,694	\$	
Staging Concepts	Harriott Contracting	Insulation	\$	47,665	\$	
Otaging Concepts	Tiamon contracting	modiation	Ψ	47,003	Ψ	_
Continental						
Construction, Inc.	Continental Construction,					
(N. Garage)	Inc.	Misc. Metals	\$	327,260	\$	90,734
		1 /D 0 /O	_	4 700 475	•	074007
Mahogany Inc.	Mahogany Inc.	Millwork/RC/Stone	\$	4,730,475	\$	274,987
Crown Corr		Metal Panels				
Crown Corr	DooCov		¢.	265 902	Φ	
Crown Corr Crown Corr	DocSav DocSav	Metal Panels Water Barrier	\$ \$	265,802	\$ \$	-
		•	\$	65,874	\$	
Crown Corr Crown Corr	DocSav DocSav	Fasteners & Sealant	\$	11,228	\$	-
Crown Con	Docsav	Equipment Rental	Ф	161,281	Ф	-
Crown Corr	DocSav	Change Order Work, Metal Panels	\$	210,402	\$	-
Crown Corr	Crane Rental	Trucking	\$	5,381	\$	-
Crown Corr	O'Donnell Construction	Equipment Rental	\$	25,681	\$	-
Gordon		Below Grade				
Contractors		Waterproofing				
		Below Grade				
Gordon Contractors	O'Donnell Construction	Waterproofing	\$	1,856,848	\$	-
Gordon						
Contractors (N.		Doofin a				
Garage)		Roofing				
Mata Damania						
MetroDynamic Construction Inc.		Spray Fireproofing				
MetroDynamic		Spray i neprooning				
Construction Inc.	Molecular Systems Inc.	Material Supply	\$	188,941	\$	_
Construction inc.	Wolcodial Cysterio IIIc.	Waterial Cappiy	Ι Ψ	100,041	Ψ	
Kalkreuth Roofing						
& Sheet Metal, Inc.		Roofing				
Kalkreuth Roofing &		Labor/Materials				
Sheet Metal, Inc.	Union Waterproofing	Supplier	\$	860,635	\$	
Kalkreuth Roofing &						
Sheet Metal, Inc.	DocSav Industries	Materials Supplier	\$	364,077	\$	
	To Be Determined					
ServiceMax Inc		Joint Sealants	\$	510,795	\$	56,755
TSI/Exterior Wall		Storefront/				
Systems		Curtainwall				

TSI/Exterior Wall Systems	United General Contractors	Curtainwall	\$	5,451,789	\$	_
TSI/Exterior Wall	Regional Contracting					
Systems	Services	Caulking	\$	139,670	\$	-
TSI/Exterior Wall Systems	Crane Rental		\$	64,420	\$	-
	11.77					
United General Contractors Inc.	United General Contractors Inc.	Misc Glazing	\$	60,768	\$	15,381
United General Contractors Inc.	United General Contractors Inc.	Overhead Door & Loading	\$	584,963	\$	64,996
United General Contractors Inc. (N. Garage)	United General Contractors Inc.	Coiling Grilles	\$	51,230	\$	8,134
Continental Construction, Inc., Stadium	Continental Construction, Inc.	Metal Doors & Frames	\$	1,743,817	\$	157,203
Continental Construction, Inc. (N. Garage)	Continental Construction, Inc.	Doors, Frames & Hardware	\$	5,553	\$	10,447
Grazzini Brothers	D: 0 / // 0	Ceramic Tiles	_	000.004	•	
Grazzini Brothers	Prince Construction Co.	Supplies	\$	223,831	\$	-
Lakota/NCF		Flooring	\$	1,243,018	\$	211,322
The Glynn Group		Painting & Wall Covering	\$	2,758,936	\$	247,582
Extra Clean		Final Cleaning/ Façade & Finishes				
Extra Clean	Focus Contracting LLC.	Final Cleaning	\$	46,851	\$	
Extra Clean	Mr. Carpet	Final Cleaning	\$	5,772	\$	_
Extra Clean	Capitol Hill Cleaning	Final Cleaning	\$	1,944	\$	-
T&T Building Cleaning Service		Final Cleaning/ Exterior				
A.V. Smoot LLC, (N. Garage)		Painting, Miscellaneous Metal, Doors	\$	31,178	\$	5,154
Allstate Striping & Sealing Co.(N. Garage)		Pavement Markings				

Regional						
Contracting (N. Garage)		Rough Carpentry	\$	398,825	\$	44,655
		i i i i i i i i i i i i i i i i i i i	-	000,020		,000
Component						
Assembly Systems, Inc.		Drywall				
Component		Diywaii				
Assembly Systems, Inc.	Molecular Systems Inc.	Labor/Materials Supplier	\$	1,576,704	\$	17,867
Component Assembly Systems,	G & C Service & Supply	Facility and the Complian	•	4 700 050	Φ	
Inc.	Со	Equipment/Supplies	\$	1,722,056	\$	-
Component Assembly Systems, Inc.	Regional Contracting Services	Insulation	\$	329,650	\$	17,350
Component Assembly Systems, Inc.	Regional Contracting Services	Equipment/Supplies	\$	494,985	\$	_
Component	Connect		Ψ	10 1,000	Ψ_	
Assembly Systems, Inc.	NVS Construction	Supply Materials	\$	102,993	\$	-
Pole Tech		Flagpoles (Supply)				
Century General		Chain Link Fence	\$	1,634,556	\$	305,960
						·
Century General (N. Garage)		Ornamental & Chain Link	\$	214,338	\$	23,689
Crescent Design Metals		Cladding and Ornamental				
Crescent Design Metals	DocSav	Supply Materials	\$	73,662	\$	-
Bunting Graphics		Decorative Pylons				
Builting Grapinics		Decorative Pylons				
DocSav Industries, Stadium		Metal Lockers	\$	281,623	\$	-
Regional Contracting, Stadium		Misc Specialties	\$	301,114	\$	99,808
JCI Services, Inc.		Food Service Consultant				
Regional		Ad 1 d = :	_	0.10.1.15	^	00.000
Contracting		Athletic Equipment	\$	248,145	\$	33,688
FMSG	FF&E Consultant	FF&E Consultant				
FMSG		FF&E				

FMSG	Standard Office Supply	FF&E Installation	\$	518,450	\$	42,956
	MDM Office Systems,					
FMSG	Inc.	Installation	\$	374,318	\$	79,404
FMSG	M&M Appliance	Appliances	\$	119,590	\$	-
FMSG	Apartment Zero	Furniture	\$	399,024	\$	-
	Columbia Woodworking,					
FMSG	Inc.	Furniture	\$	18,410	\$	-
FMSG	Configuration Inc.	Furniture	\$	10,222	\$	-
FMSG	Dozier Technologies		\$	61,169	\$	-
Stafford-Smith,		Food Service				
Inc.		Equipment				
		Labor/Materials				
Stafford-Smith, Inc.	Curtis Equipment	Supplier	\$	4,432,395	\$	-
WS Jenks		Food Service Carts	\$	688,000	\$	-
ANC Sports		Scoreboards				
ANC Sports	Maryn Consulting	Electrical Installation	\$	706,940	\$	-
ANC Sports	Ideal Electric	Electrical Supply	\$	5,316,874	\$	-
Pro-Bel		Fall Arrest Equip.				
Big Stuff		Trash Chutes				
American Seating		Stadium Seating				
	Construction					
American Seating	Management & Tech	Logistics Support	\$	108,230	\$	-
	Harriott-Thompson					
American Seating	Enterprises		\$	1,024,057	\$	-
Awnings Unlimited		Awnings				
The Blind Shop		Window Treatment				
Gelberg Signs,						
Stadium		Signage/Graphics	\$	1,309,599	\$	194,416
Gelberg Signs (N.						
Garage)		Signage/Graphics	\$	59,047	\$	6,561
			Ť			2,00
RBK Landscaping		Playing Field	\$	1,055,083	\$	55,531
		i i i i i i i i i i i i i i i i i i i	T	1,000,000	<u> </u>	
Kone, Inc.,		Elevators &				
Stadium		Escalators				
Kone, Inc.	Trinity Elevator	Elevators	\$	1,387,551	\$	_
Kone, Inc.	Warfield & Sanford	Wheelchair Lifts	\$	104,649	\$	_
Kone, Inc.	Crane Rental	Equipment Storage	\$	25,807	\$	
INOTIG, IIIO.	Oranie iveniai	Equipment Storage	Ψ	25,007	Ψ	-
Vana las Al						
Kone, Inc. (N.		Elevators				
Garage)		EIEVALUI S	L			

	Trinity Elevator	Elevators	\$	143,636	\$	-
Mid-Atlantic		Groundwater Collection				
Mid-Atlantic	Crane Rental Company	Rigging and Hoisting	\$	9,235	\$	-
Mid-Atlantic	Utley Mechanical	Plumbing				
Mid-Atlantic	Titus Electrical	Electrical				
John J. Kirlin		HVAC & Plumbing				
John J. Kirlin	Utley Mechanical	HVAC & Plumbing	\$	12,453,768	\$	-
John J. Kirlin	Blueboy Blue Printing Inc.		\$	44,824	\$	-
Utley Mechanical LLC (N. Garage)	Utley Mechanical LLC	Mechanical	\$	1,125,618	\$	130,885
S.A. Communale		Fire Protection				
J.A. Communate	Metropolitan Fire	The Frotection				
S.A. Communale	Sprinkler	Material Supplier	\$	2,040,000	\$	_
		пистопа. Саррио		_,0 .0,000		
S.A. Communale (N. Garage)		Fire Sand Pipe				
S.A. Communale	Metropolitan Fire	1 0 0 1 1				
(N. Garage)	Sprinkler	Mechanical	\$	199,882	\$	_
(m Garago)	Opinimier .	Modification	Ψ	.00,002	Ψ_	
Cellular Specialty, Inc		Distributed Antenna System				
Truland Systems,						
Inc.		Electrical				
Truland Systems,	Maurice Electrical	Distribution	\$	2 165 600	\$	
Inc. Truland Systems,	Maurice Electrical	Apparatus	Ф	2,165,600	Ф	-
Inc.	City General	Sports Lighting	\$	1,399,467	\$	_
Truland Systems, Inc.	Titus (Temporary Site Electric)	Temporary Service Installation	\$	785,158	\$	_
Truland Systems,	Ideal Electrical	Lighting Dimming	•	700,100	Ψ	
Inc.	Supply/Maurice	Controls	\$	3,921,987	\$	_
Truland Systems,				- , - ,		
Inc.	Ideal Electric Supply	Electrical Materials	\$	442,037	\$	-
Truland Systems,		Distribution				
Inc.	TSC/TE/JV	Equipment (install)	\$	14,205,482	\$	-
Truland Systems,			*		_	
Inc.	Blueboy Blue Printing Inc.	Blueprinting	\$	27,984	\$	-
Truland Systems, Inc.	Fort Myer	Clean-up Services	\$	118,100	\$	_
IIIC.	Fort myer	Clean-up Services	φ	110,100	φ	-
Truland Systems, Inc. (N. Garage)		Electrical				
Truland Systems,	T'		•	4 400:	•	400.0::
Inc.	Titus Electrical		\$	1,489,621	\$	199,314

Tech, Inc.		Low Voltage Cabling			
	Ideal Electrical/Maurice	Sound System			
Tech, Inc.	Electrical	Equipment		\$ 5,338	\$ -
Tech, Inc.	City General	Telcom Equipment		\$ 1,424,140	\$ -
Tech, Inc.	Maurice Electrical	Raceway Materials		\$ 239,025	\$ -
Tech, Inc.	Heritage Technology	Support Services		\$ 1,107,833	\$ -
Tech, Inc.	Dynamic Concepts	Telcom Installation		\$ 4,670,123	\$ -
Tech, Inc.	Blueboy Blue Printing Inc.	Printing Services		\$ 10,551	\$ -
SUBTOTAL			\$ 1,773,958	\$ 200,383,571	\$ 3,356,270
			TOTAL FINAL		
			PAID TO CBEs	\$205,513,798	
			GOAL:	ACTUAL:	
			50%	51.87%	

APPENDIX #2: LSDBE Participation by Ward

LSDBE Subcontractors / Vendors / Suppliers	Actual Amount Paid To LSDBE Vendors To Date	Actual Amount Paid to LSDBE Subcontractor To Date	Payment Due on Final LSDBE Contract	Ward	Actual Amount Paid To LSDBE Vendors To Date	Actual Amount Paid to LSDBE Subcontractor To Date	Payment Due on Final LSDBE Contract	Total at Completion
Capital Carpet &								
Furniture	\$6,000			1				
Capitol Hill Cleaning		¢4 044	\$0	1				
Continental		\$1,944	\$0	1				
Associates	\$6,808			1				
Continental	ψ0,000			'				
Construction		\$3,867,460	\$0	1				
Continental		φο,σον, τοσ	ΨΟ					
Construction, Inc.		\$327,260	\$90,734	1				
·		Ψ321,200	ψ90,734	'				
Continental Construction, Inc.		¢4 742 047	¢457.000	4				
·		\$1,743,817	\$157,203	1				
Continental		ΦE 550	#40.447					
Construction, Inc.	***	\$5,553	\$10,447	1				
District Chronical	\$950			1				
Dozier		ФС4 4CO	фо.					
Technologies		\$61,169	\$0	1				
Jordan Springs		\$268	\$0	1				
K.T.L.H (N.	\$41,285			1				
Garage) Kappatal	Φ41,∠65			ı				
Konceptions		\$489,454	\$0	1				
M&M Appliance		\$119,590	\$0	1				
ServiceMax Inc		\$510,795	\$56,755	1				
Star Office		\$510,795	φ50,755	1				
Supplies		\$51	\$0	1				
The Embroidery		ΨΟ1	ΨΟ					
Store	\$1,986			1				
Thomas L. Brown	, , , , , , , , ,							
(geotech)		\$85,435	\$0	1				
Warfield & Sonford		\$104,649	\$0	1				
				TOTAL				
				WARD				
				1	\$57,029	\$7,317,445	\$315,139	\$7,689,613
Answer Staffing	A.							
Services Inc.	\$1,214			2				
Arent, Fox,	0 50 540							
Kintner, Plotkin	\$58,543			2				
Bowie Gridley		A CCC C==	*-					
(graphic design)		\$883,056	\$0	2				
Delon Hampton &		_						
Associates		\$57,675	\$0	2				
Delon Hampton		04 405 445	Φ.					
(civil)		\$1,125,445	\$0	2				
Devroux & Purnell		\$3,694,273	\$0	2	1			

	1		1	1		•	1	1
DH Lloyd &		4	•	_				
Associates	.	\$5,950	\$0	2				
Events By Worrell	\$67,740			2				
Focus Contracting LLC.		\$46,851	\$0	2				
Garcia's		Ψ 10,001	Ψ					
Handyman								
Services	\$25,712			2				
Harriott Contracting	,	\$47,665	\$0	2				
Harriott-Thompson		. ,						
Enterprises		\$1,024,057	\$0	2				
Heritage		+ /- /	T -					
Technology		\$1,107,833	\$0	2				
JCMCS		\$24,131	\$0	2				
Maryn Consulting		\$706,940	\$0	2				
MB Staffing								
Services LLC	\$2,257			2				
Peter Liu Assoc.								
(landscape design)		\$184,880	\$0	2				
ReStl Engineering								
(structural)		\$3,581,524	\$0	2				
Session Law Firm,								
P.C.	\$45,000			2				
Union								
Waterproofing		\$860,635	\$0	2				
				TOTAL				
				WARD	\$000 400	£40,404,040	60	640 600 007
00 111		***	Φ0	2	\$200,466	\$13,421,913	\$0	\$13,622,397
CC Johnson		\$31,132	\$0	3				
Curtis Equipment		\$4,432,395	\$0	3				
ME/JVP/SimG JV								
Engineers (MEP Design)		\$3,652,540	\$0	3				
Polysonics		\$194,476	\$0	3				
Folysofiles		φ194,470	ΨΟ	TOTAL				
				WARD				
				3	\$0	\$8,310,543	\$0	\$8,310,543
District Safety				_	* -	+ - / / -	* -	4 - 7 7
Products	\$1,252			4				
Dixon's Pest								
Control		\$18,500	\$0	4				
DocSav Industries	\$644			4				
DocSav Industries				4				
DocSav Industries		\$217,688	\$0	4				
DocSav Industries		\$5,123,577	\$0	4				
DocSav Industries		\$265,802	\$0	4				
DocSav Industries		\$65,874	\$0	4				
DocSav Industries		\$11,228	\$0	4				
DocSav Industries		\$161,281	\$0	4				
DocSav Industries		\$210,402	\$0	4				
DocSav Industries		\$73,662	\$0	4				
DocSav Industries		\$60,177	\$0	4				
DocSav Industries		\$364,077	\$0	4				
DocSav Industries		\$281,623	\$0	4				
		W_U .U_U	, au	. –	i .		•	1

Galliher & Hughley	\$1,570			4				
Galliher & Hughley	ψ.,σ.σ	\$318	\$0	4				
Gelberg Signs (N.		φοιο	ΨΟ					
Garage)		\$59,047	\$6,561	4				
Gelberg Signs,		+ / -	+ - /					
Stadium		\$1,309,599	\$194,416	4				
Imagine								
Photography		\$19,740	\$0	4				
J & T Construction		\$2,207,420	\$0	4				
J&T Construction		\$713,085	\$0	4				
Kalos		\$200,861	\$0	4				
MDM Office								
Systems, Inc.		\$374,318	\$79,404	4				
Metropolitan Fire								
Sprinkler		\$2,040,000	\$0	4				
Metropolitan Fire				_				
Sprinkler		\$199,882	\$0	4				
Standard Office								
Supplies (N	¢0.740			4				
Garage) Standard Office	\$2,710			4				
Supplies	\$69,802			4				
Standard Office	ψ03,002							
Supplies		\$518,450	\$42,956	4				
Titus (Temporary		φσ.σ,.σσ	Ψ :=,σσσ					
Site Electric)		\$785,158	\$0	4				
Titus Electrical		φ/ 00, 100	ΨΟ	4				
Titus Electrical		\$1,489,621	\$199,314	4				
Titus Electrical	\$20,067	Ψ1,403,021	Ψ199,514	4				
TSC/TE/JV	Ψ20,001	\$14,205,482	\$0	4				
130/12/37		\$14,205,462	φυ	TOTAL				
				WARD				
				4	\$96,045	\$30,958,372	\$522,651	\$31,577,068
A.V. Smoot LLC,								
(N. Garage)		\$31,178	\$5,154	5				
Century General		\$1,634,556	\$305,960	5				
Century General		+ 1,00 1,000	*************************************					
(N. Garage)		\$214,338	\$23,689	5				
City General		\$1,399,467	\$0	5				
City General		\$1,424,140	\$0	5				
Columbia		+ 1, 1= 1, 110	7.2					
Woodworking, Inc.		\$18,410	\$0	5				
Configuration Inc.		\$10,222	\$0	5				
Configuration	\$2,642	. ,	·	5				
Construction	ΨΞ,σ :=							
Management &								
Tech		\$108,230	\$0	5				
Crane Rental		\$295,957	\$0	5				
Crane Rental		\$79,312	\$0	5				
Crane Rental		\$670,502	\$0	5				
Crane Rental		\$396,143	\$0	5				
Crane Rental		\$137,772	\$0 \$0	5				
Crane Rental		\$5,381	\$0 \$0	5				
Crane Rental		\$64,420	\$0 \$0	5				
Ciane Kental		Φ 04,4∠U	ΦU) J	<u> </u>			<u> </u>

Crane Rental		\$25,807	\$0	5		
Crane Rental		\$37,844	\$0	5		
Crane Rental		\$9,235	\$0	5		
Crane Rental	\$4,715	ψ5,255	ΨΟ	5		
Dynamic Concepts	Ψ-,1 10	\$4,670,123	\$0	5		
Fort Myer		\$7,226,761	\$0	5		
Fort Myer		\$113,545	\$12,616	5		
Fort Myer		\$118,100	\$12,010	5		
•		• • • • • •	\$0 \$0	5		
Fort Myer G & C Service &		\$91,320	ΦΟ	5		
Supply Co		\$7,259	\$0	5		
G & C Service &		Ψ1,239	ΨΟ	J		
Supply Co		\$174	\$0	5		
G & C Service &		Ψ171	ΨΟ			
Supply Co		\$1,439,281	\$0	5		
G & C Service &		+ , , -	* -			
Supply Co		\$1,722,056	\$0	5		
Ideal Electric		\$5,316,874	\$0	5		
Ideal Electric		\$442,037	\$0	5		
Ideal Electric/		,				
Maurice Electrical		\$3,921,987	\$0	5		
Ideal Electric/		+ + + + + + + + + + + + + + + + + + + 	**			
Maurice Electrical		\$5,338	\$0	5		
Maurice Electrical		\$2,165,600	\$0	5		
Maurice Electrical		\$239,025	\$0	5		
MVP Service	\$308,014	Ψ200,020	ΨΟ	5		
O'Donnell	ψ500,014			,		
Construction		\$25,681	\$0	5		
O'Donnell		Ψ=0,00.	Ψ.			
Construction		\$1,856,848	\$0	5		
Parkinson		. , ,				
Construction Co.						
(N. Garage)		\$510,534	\$56,726	5		
Parkinson						
Construction Co.		# 40.044.005	# 550 474	_		
Inc.		\$10,611,025	\$558,474	5		
Regional Contracting						
Services	\$360,031			5		
Regional	ψ300,031			J		
Contracting						
Services		\$49,996	\$0	5		
Regional		V 10,000	**			
Contracting						
Services		\$2,410,694	\$0	5		
Regional						
Contracting						
Services		\$248,145	\$33,688	5		
Regional						
Contracting						
Services (N.		#200 00F	Ф44 OFF	-		
Garage)		\$398,825	\$44,655	5		
Regional Contracting						
Services		\$132,449	\$6,971	5		
OCI VICES		ψ132,449	φυ,σι Ι)		

Regional								
Contracting								
Services		\$139,670	\$0	5				
Regional								
Contracting								
Services		\$329,650	\$17,350	5				
Regional								
Contracting								
Services		\$494,985	\$0	5				
Regional								
Contracting								
Services, Stadium		\$301,114	\$99,808	5				
Rodgers Brothers								
Service	\$23			5				
Trinity Elevator		\$1,387,551	\$0	5				
Trinity Elevator		\$143,636	\$0	5				
United General		+ -,	* -					
Contractors Inc.		\$5,451,789	\$0	5				
		ψο, το 1,7 ο ο	ΨΟ					
United General		#00.700	#45.004	_				
Contractors Inc.		\$60,768	\$15,381	5				
United General								
Contractors Inc.		\$584,963	\$64,996	5				
United General								
Contractors Inc.		\$51,230	\$8,134	5				
Utley Mechanical		\$12,453,768	\$0	5				
Utley Mechanical		ψ.=,.σσ,.σσ	Ψ.	5				
Utley Mechanical		\$1,125,618	\$130,885	5				
<u> </u>			·					
W.S. Jenks		\$2,408	\$0	5				
W.S. Jenks		\$35,683	\$10,241	5				
W.S. Jenks	\$16,303			5				
W.S. Jenks		\$688,000	\$0	5				
				TOTAL				
				WARD				
				5	\$691,728	\$73,537,424	\$1,394,728	\$75,623,880
AMT (Surveying)		\$4,804	\$0	6				
AMT (Surveying)		\$100,191	\$0	6				
Apartment Zero		\$399,024	\$0	6				
Blueboy Blue		Ψ000,024	ΨΟ	-				
Printing Inc.		\$4	\$0	6				
Blueboy Blue		т	ΨΟ					
Printing Inc.		\$14,400	\$0	6				
Blueboy Blue		Ψ17,700	ΨΟ					
Printing Inc.		\$44,824	\$0	6				
Blueboy Blue		ΨΤΤ,02Τ	ΨΟ					
Printing Inc.		\$27,984	\$0	6				
Blueboy Blue		Ψ21,904	ΨΟ	0				
Printing Inc.		\$10,551	\$0	6				
Blueboy Blue		ψ10,001	ΨΟ	, J				
Printing Inc.	\$125,496			6				
Blueboy Blue	ψ123,430			U	+			
Printing Inc.		\$9,246	\$0	6				
Blueboy Blue		Φઝ,∠4 Ό	φυ	0				
Printing Inc.(N.								
Garage)	\$6,149			6				
	ψ0,149	¢0 004 000	Ф О	6	+			
CTI / DC (Unit	1	\$8,891,386	\$0	0			1	

Price PO)	1			l	1			
Lakota/NCF		\$1,243,018	\$211,322	6				
Mahogany Inc.		\$4,730,475	\$274,987	6				
Molecular Systems		ψ+,100,+10	Ψ21 4,501	0				
Inc.		\$188,941	\$0	6				
Molecular Systems		ψ.00,0	4.5					
Inc.		\$1,576,704	\$17,867	6				
NVS Construction		\$962,580	\$0	6				
NVS Construction		\$102,993	\$0	6				
Roberson Design	\$4,835	+ - /		6				
The Glynn Group	ψ 1,000	\$920,527	\$0	6				
The Glynn Group		\$2,758,936	\$247,582	6				
The Olymn Gloup		Ψ2,730,330	ΨΖ+1,502	TOTAL				
				WARD				
				6	\$136,480	\$21,986,588	\$751,758	\$22,874,826
Bennu Enterprise,								
Inc.		\$885	\$0	7				
Bennu Enterprise,								
Inc.	\$577			7				
RBK Landscaping		\$1,055,083	\$55,531	7				
				TOTAL				
				WARD	¢ = 7.7	¢4 055 000	¢EE EO4	¢4 440 07C
A 1 (111				7	\$577	\$1,055,968	\$55,531	\$1,112,076
Anderson/Urban		£4 200 04E	ተ ለ					
JV (N.Garage)		\$1,309,845	\$0	8				
Anderson/Urban		COA AAO AOO	Φ0					
Services, JV Atlas		\$24,446,183	\$0	8				
Manufacturing, Inc.		\$9,782	\$0	8				
Atlas		ψ9,702	ΨΟ	0				
Manufacturing, Inc.		\$13,118	\$0	8				
Atlas		Ψ.ο,ο	45					
Manufacturing, Inc.		\$601,635	\$0	8				
Atlas								
Manufacturing, Inc.		\$4,100	\$36,786	8				
Atlas								
Manufacturing, Inc.	\$87,618			8				
Atlas								
Manufacturing/S&R		C4 040 040	040007					
JV Ejays		\$1,216,810	\$136,375	8				
Environmental								
Services	\$8,223			8				
F&L Construction	\$495,792			8				
F&L/Wrecking	Ψ-30,132							
Corporation		\$2,180,532	\$0	8				
F&L Construction		\$8,344	\$0	8				
F&L Construction		\$142,751	\$0	8				
Hurricane		Ψ172,101	ΨΟ					
Construction		\$43,612	\$0	8				
Hurricane		·	T*	-				
Construction		\$424,935	\$130,532	8				
Ladder & Things		\$605,762	\$12,769	8				
Mr. Carpet		\$5,772	\$0	8				
Prince		\$223,831	\$0	8				
		,		·	1			L

Construction Co.	1	, 1	1	,				
Prince		1	·	1	'			1
Construction Co.	1	\$5,384,121	\$0	8	<u> </u>			
Prince		1						
Construction Co.	1	\$3,413,022	\$0	8	1	1		
Trusted Solutions			·	1	'			
Group	1 <u> </u>	\$3,813,662	\$0	8	1'	<u> </u>		
				TOTAL				
	1		/	WARD				
				8	\$591,633	\$43,847,817	\$316,462	\$44,755,912

APPENDIX #3: DOES Compliance Final Report

Number of New Hires DC Residents Cumulative Total to Date	Goal 51% (H / F)	Number of Apprentice from Previous Period	Number of Apprentice Transferred to Work on Project This Period	Number of DC Apprentice Transferred to Work on Project This Period	New Hire Apprentices this Period	Total New Hires Apprentices To Date	DC Resident New Hire Apprentices this Period	DC Resident New Hire Apprentice to Date	Total Apprentice to Date	New Hire Goal 100% Apprentices (Employees) (P / N)
25	89%	22	1	1	0	17	0	17	22	100%
0	0%	0	0	0	0	0	0	0	0	0%
7	47%	4	0	0	0	3	0	2	4	67%
14	67%	4	0	0	0	4	0	4	4	100%
5	71%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
3	75%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
11	100%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
18	90%	5	0	0	0	0	0	0	5	0%
9	50%	7	0	0	0	7	0	5	7	71%
21	51%	10	0	0	0	9	0	7	10	78%
227	64%	100	0	0	0	100	0	97	100	97%
0	0%	0	0	0	0	0	0	0	0	0%
18	90%	14	0	0	0	14	0	13	14	93%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
3	100%	3	0	0	0	1	0	1	3	100%
12	14%	9	0	0	0	9	0	7	9	78%
8	26%	5	0	0	0	1	0	1	5	100%
0	0%	1	0	0	0	0	0	0	1	0%
3	33%	4	0	0	0	3	0	2	4	67%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
1	100%	3	0	0	0	1	0	1	3	100%
4	100%	5	0	0	0	3	0	3	5	100%
0	0%	0	0	0	0	0	0	0	0	0%
8	17%	4	0	0	0	4	0	1	4	25%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%

4	100%	0	0	0	0	0	0	0	0	0%
17	68%	10	0	0	0	8	0	5	10	63%
	0070			•						5575
0	0%	0	0	0	0	0	0	0	0	0%
18	42%	3	0	0	0	0	0	0	3	0%
25	26%	16	0	0	0	16	0	13	16	81%
4	50%	4	0	0	0	1	0	1	4	100%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	11	0	0	0	0	0	0	11	0%
14	100%	10	0	0	0	5	0	5	10	100%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	2	2	0	0	0	0	0	4	0%
0	0 70			0	U	0	0	0	7	0 78
0	0%	0	0	0	0	0	0	0	0	0%
9	69%	7	1	0	0	5	0	4	8	80%
2	33%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
10	71%	5	0	0	0	5	0	4	5	80%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	1	0	0	0	0	0	0	1	0%
0	0%	4	0	0	0	0	0	0	4	0%
36	33%	36	0	0	0	27	0	19	36	70%
3	43%	3	0	0	0	1	0	1	3	100%
•	4000/				_					4000/
2	100%	4	0	0	0	2	0	2	4	100%
5	83%	1	0	0	0	1	0	1	1	100%
17	89%	20	0	0	0	5	0	5	20	100%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
2	100%	0	0	0	0	0	0	0	0	0%
4	100%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
4	100%	0	0	0	0	0	0	0	0	0%
1	20%	0	0	0	0	0	0	0	0	0%
28	41%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
2	10%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
2	33%	0	0	0	0	0	0	0	0	0%
4	15%	3	0	0	0	3	0	3	3	100%
6	100%	9	0	0	0	0	0	0	9	0%
0	0%	5	0	0	0	0	0	0	5	0%
0	0%	0	0	0	0	0	0	0	0	0%
9	100%	0	0	0	0	0	0	0	0	0%
2	100%	1	0	0	0	1	0	1	1	100%

2	100%	0	0	0	0	0	0	0	0	0%
11	79%	12	0	0	0	6	0	5	12	83%
0	0%	0	0	0	0	0	0	0	0	0%
0	0%	0	0	0	0	0	0	0	0	0%
22	67%	14	0	0	0	14	0	13	14	93%
39	40%	10	0	0	0	10	0	10	10	100%
5	24%	10	0	0	0	0	0	0	10	0%
4	40%	3	0	0	0	2	0	2	3	100%
11	58%	0	0	0	0	0	0	0	0	0%
10	100%	0	0	0	0	0	0	0	0	0%
0	0%	1	0	0	0	0	0	0	1	0%
0	0%	14	0	0	0	0	0	0	14	0%
0	0%	2	0	0	0	0	0	0	2	0%
0	0%	2	0	0	0	0	0	0	2	0%
0	0%	0	0	0	0	0	0	0	0	0%
33	66%	2	0	0	6	8	5	7	8	88%
44	76%	29	0	0	0	29	0	24	29	83%
6	40%	4	0	0	0	4	0	4	4	100%
44	700/	4		0	•	4	_		4	09/
11 5	79% 36%	<u> </u>	0	0	0	0	0	0	0	0% 0%
0	0%	6	0	0	0	0	0	0	6	0%
13	33%	15	0	0	0	15	0	8	15	53%
13	33 /6	13	U	U	0	13	0	0	13	33 /6
11	65%	6	0	0	0	6	0	6	6	100%
0	0%	2	0	0	0	0	0	0	2	0%
0	0%	4	0	0	0	2	0	0	4	0%
6	75%	6	0	0	0	4	0	3	6	75%
0	0%	0	0	0	0	0	0	0	0	0%
7	30%	3	0	0	0	3	0	3	3	100%
21	34%	7	0	0	0	6	0	4	7	67%
1	20%	2	0	0	0	0	0	0	2	0%
11	79%	18	0	0	0	12	0	10	18	83%
17	41%	8	0	0	0	7	0	6	8	86%
6	100%	5	0	0	0	2	0	2	5	100%
48	61%	48	0	0	0	23	0	17	48	74%
0	0%	1	0	0	0	0	0	0	1	0%
0	0%	0	0	0	0	0	0	0	0	0%
20	35%	9	0	0	0	8	0	7	9	88%
	22,0		,	,	-				-	23,0
991	50.48%	599	4	1	6	418	5	356	608	85.17%

APPENDIX #4: DC Workforce Hours Final Report

	DC RESIDENT HOURS WORKED REPORT FINAL RESULTS									
EMPLOYER	Total Hours	Pi Total	ROJECT TOTAL Total DC	Total	Total DC					
LIVII LOTEIX	Total Hours	Journeymen	Journeymen	Apprentice	Apprentice					
					-					
A V Smoot	8,417.50	6,387.00	509.00	2,030.50	1,990.50					
Adina, Inc.	3,851.00	2,005.00	0.00	1,846.00	0.00					
Advance Specialty Contractors, LLC	18,441.00	16,202.00	1,629.50	2,239.00	1,123.00					
AIW Inc.	788.00	579.00	116.00	209.00	96.00					
Anderson	10,293.78	8,038.28	1,078.50	2,255.50	1,767.50					
Atlantic Installations	751.00	464.00	208.00	287.00	287.00					
Atlas Manufacturing Inc.	19,344.50	17,105.00	5,687.00	2,239.50	2,239.50					
Atlas Manufacturing Inc. JV	2,762.00	2,364.00	876.00	398.00	398.00					
Bedco Mobility Inc.	120.00	120.00	0.00	0.00	0.00					
BFPE International	369.25	369.25	0.00	0.00	0.00					
Big Stuff Inc.	48.00	48.00	0.00	0.00	0.00					
Bosworth Steel Erectors	76,310.50	62,074.00	2,677.00	14,236.50	13,075.00					
Brand Scaffolding	1,275.00	1,275.00	0.00	0.00	0.00					
Cabling Systems Inc	6,553.50	5,162.50	780.50	1,391.00	1,057.00					
Capitol Hill Cleaning Service	166.00	166.00	166.00	0.00	0.00					
Carolina Green Corporation	3,672.40	3,133.90	718.50	538.50	538.50					
Century General	4,367.50	4,146.50	1,963.00	221.00	221.00					
Century General, Inc. (N. Parking)	48.00	48.00	32.00	0.00	0.00					
Chamberlin- Washington	4,123.50	4,123.50	1,778.50	0.00	0.00					

Chamberlin- Washington N. Garage	708.00	708.00	399.00	0.00	0.00
Coffery's Misc. Iron Work	0.00	0.00	0.00	0.00	0.00
Chesapeake Contracting	6,559.50	5,940.00	40.00	619.50	40.00
Chesapeake FireStop	7,366.50	7,366.50	1,474.50	0.00	0.00
City General	30,712.50	25,059.50	11,016.50	5,653.00	4,480.00
Clark Concrete	487,352.50	410,955.50	143,106.50	76,397.00	69,499.50
Clark Foundations, LLC. Ballpark	63,862.20	53,306.00	12,663.50	10,556.20	4,347.20
Clark Foundations, LLC. N. Garage	10,339.50	9,068.00	3,539.00	1,271.50	1,114.50
Clark Hunt Smoot	37,019.00	33,361.00	11,750.50	3,658.00	1,856.00
Comfort Control, Inc	2,745.00	1,830.00	0.00	915.00	0.00
Component Assembly Systems	91,567.50	81,348.50	10,871.00	10,219.00	4,299.50
Concrete Floor Systems	40.00	40.00	32.00	0.00	0.00
Continental Construction Inc.	19,318.00	9,953.50	7,348.50	9,364.50	6,529.00
Continental Construction Inc., N. Garage	2,888.50	1,856.00	334.00	1,032.50	765.50
Continental Construction Inc./AIW	34,308.00	22,320.00	2,184.00	11,988.00	7,849.50
Crane Rental Company	260.00	260.00	0.00	0.00	0.00
Crown Corr	18,345.00	16,489.00	2,526.00	1,856.00	1,856.00
CTS Mid Atlantic	1,107.21	1,107.21	0.00	0.00	0.00
CTS Mid Atlantic, N. Garage	188.00	188.00	0.00	0.00	0.00
Curtis Equipment, Inc.	3,160.00	1,010.50	458.50	2,149.50	2,145.50
DCB	9,075.50	8,205.50	3,055.00	870.00	870.00
Dynamic Concepts, Inc.	7,278.00	4,429.00	2,927.00	2,849.00	779.00
East Coast Metal Systems, Inc.	1,169.50	1,169.50	0.00	0.00	0.00
Eastern Sign Tech LLC.,	2,979.75	2,164.00	196.50	815.75	10.00
Eureka	1,716.50	1,716.50	1,172.00	0.00	0.00

Extra Clean Inc.	924.00	924.00	670.50	0.00	0.00
F&L	1,720.25	1,720.25	1,671.75	0.00	0.00
Focus Contracting LLC.	1,310.25	1,310.25	455.50	0.00	0.00
Ft. Myer Construction, Ballpark	36,889.50	30,674.00	13,397.00	6,215.50	6,182.00
Ft. Myer Construction, Parking Garage	499.00	467.00	92.00	32.00	32.00
Gelberg Signs, LLC.,	3,404.00	3,277.50	1,243.00	126.50	126.50
Gordan Contractors	14,816.00	11,641.00	7,201.50	3,175.00	1,726.00
Grazzini Brothers & Co.	4,941.75	3,171.75	493.00	1,770.00	825.00
Harriott Contracting LLC	12,650.00	7,317.75	703.25	5,332.25	5,332.25
Harriott Thompson Enterprise LLC.	23,366.51	10,335.25	3,113.25	13,031.26	11,634.76
Heritage Technology	8,625.79	2,488.35	1,633.35	6,137.44	4,294.44
Hurricane Construction	4,915.55	2,827.55	2,779.55	2,088.00	1,633.00
Innovative Cutting Inc.	24.00	24.00	0.00	0.00	0.00
Installation Wizards LLC,	1,757.00	1,593.00	866.00	164.00	164.00
John Vitile & Sons	962.50	855.50	89.50	107.00	35.00
Kalkreuth RFG & S/M, Inc.	209.00	209.00	80.00	0.00	0.00
Kirlin Mechanical	170,149.75	126,673.25	22,181.00	43,476.50	30,010.50
Kone	13,151.00	6,671.00	0.00	6,480.00	641.00
Kone, Inc., N. Garage	986.00	556.00	16.00	430.00	6.00
Lakota/NCF	2,607.00	2,607.00	12.00	0.00	0.00
NVS Construction Co.	0.00	0.00	0.00	0.00	0.00
Long Fence Company Inc.	3,989.50	2,740.00	150.50	1,249.50	0.00
Lozano Concepts Inc.	6,724.50	6,724.50	278.00	0.00	0.00
Mahogany Interiors Inc.	18,934.00	15,198.00	3,618.00	3,736.00	3,475.00
Pro-Bell Enterprise LTD	0.00	0.00	0.00	0.00	0.00
Maryn Consulting, Inc.	5,454.52	3,056.50	1,852.00	2,398.02	2,147.00

McDonald Landscaping	459.50	459.50	175.50	0.00	0.00
MDM Office Systems, Inc.	6,698.65	5,966.40	2,982.75	732.25	467.00
Mechancal Management Systems	1,176.00	1,176.00	0.00	0.00	0.00
Metrodynamics Construction	11,667.00	11,667.00	5,919.00	0.00	0.00
Metropolitan Fire Sprinklers Inc.	13,063.75	7,190.50	3,748.00	5,873.25	5,285.75
Metropolitan Fire Sprinklers Inc. N. Garage	260.00	210.00	68.50	50.00	48.00
Molecular Systems Inc.	37,803.00	35,775.50	7,672.50	2,027.50	743.00
Mr. Carpet Cleaner	40.50	40.50	40.50	0.00	0.00
O'Donnell Construction	1,799.50	1,799.50	1,140.00	0.00	0.00
Parking Structures Inc.	25,683.00	22,455.00	534.50	3,228.00	2,236.50
Parkinson Construction	134,700.46	125,903.16	26,397.60	8,797.30	6,468.58
QCSS	288.00	288.00	0.00	0.00	0.00
Regional Contracting	11,714.50	10,314.50	3,793.50	1,400.00	1,366.00
Rugo Stone, LLC.,	3,001.00	3,001.00	0.00	0.00	0.00
S&R Enterprise, LLC	7,464.50	4,711.00	1,123.50	2,753.50	2,437.50
S. A. Communale	13,577.00	11,771.50	0.00	1,805.50	0.00
SAS Ventures Inc,	1,192.00	1,192.00	0.00	0.00	0.00
Shockey Precast	3,796.00	3,796.00	817.00	0.00	0.00
Stafford-Smith, Inc.	7,685.00	6,763.00	293.50	922.00	922.00
Stromberg Metals	48,328.50	34,835.50	9,133.00	13,493.00	6,807.00
Structural Preservation Systems LLC	160.00	160.00	0.00	0.00	0.00
T & T Final Cleaning	De Minimis				
Tech Inc.	44,828.50	38,413.50	5,647.50	6,415.00	2,969.00
The Blind Shop	216.00	144.00	144.00	72.00	0.00
The Glynn Group	20,939.00	17,918.00	2,236.50	3,021.00	2,436.00
The Glynn Group (General Painting)	5,635.50	4,600.50	179.50	1,035.00	724.00

Titus Electrical	24,919.30	20,246.30	5,318.80	4,673.00	1,801.50
Titus Electrical, (Garage)	9,864.12	8,260.79	1,593.00	1,603.33	570.00
Trick Steel	1,360.00	1,041.00	0.00	319.00	166.00
Truland Systems	233,884.50	186,153.50	41,846.50	47,731.00	26,859.50
TSI	644.50	527.50	0.00	117.00	0.00
Union Waterproofing	7,508.10	6,707.10	4,219.00	801.00	801.00
United General Contractor	38,000.67	25,046.97	2,545.45	12,953.70	5,767.70
United General, Overhead Doors	301.90	182.70	23.50	119.20	74.45
United Rigging	3,413.50	3,413.50	0.00	0.00	0.00
Urban Services	34,108.10	28,309.60	18,595.35	5,798.50	4,767.00
Utley Mechanical (Garage)	7,042.00	4,475.00	447.00	2,567.00	1,191.00
W. B. Briggs Inc.	4,191.00	3,219.00	0.00	972.00	0.00
Warfield & Sons	196.00	37.00	0.00	159.00	0.00
Washington Overhead Doors	1,308.25	868.50	0.00	439.75	5.50
Weather Control Inc.	3,340.00	2,325.50	128.00	1,014.50	0.00
Wood Steel	55,404.25	43,351.50	12,870.50	12,052.75	7,510.25
Wrecking Corporation	3,338.50	3,338.50	786.00	0.00	0.00
TOTAL	2,171,781.51	1,764,780.56	456,330.10	407,000.95	279,922.88
		81%	26%	19%	69%